



Axijet® High Plume Exhaust System

OPERATION CHECK LIST / START-UP REPORT

Project Name: _____

M.K. Plastics Representative Name: _____

Axijet Fan Size #: _____

Axijet Serial #: _____

Date of Start-Up: _____

Electrical

Voltage/Cycle/Phase: _____ Motor HP: _____ Nameplate Amperage: _____

Check Max. Supply Amperage <input type="checkbox"/>	Main Supply Voltage	L1-L2	<input type="text"/>	Motor Amps	L1-L2	<input type="text"/>
		L1-L3	<input type="text"/>		L1-L3	<input type="text"/>
		L2-L3	<input type="text"/>		L2-L3	<input type="text"/>

Operation Check List

Verify that proper safety precautions have been followed:

- Electrical power must be locked off.

Check fan mechanism components:

- Duct system complete, connections checked
- Check for debris in & around fan
- Check for free movement of fan
- Bearings are properly lubricated
- Rotate impeller by hand to verify it has not shifted during transit
- Check access door is secured
- Fan has been leveled
- Check fan drain for plug or valve
- Discharge stack installed & secured
- Check position of guards/weather cover to prevent rubbing
- Check fan/impeller overlap (see page. 6 of the Axijet IO&M)
- Grounding strap properly grounded (if supplied)

Check fan electrical components:

- Motor is wired for proper supply voltage
- All leads are properly grounded
- Motor is properly grounded
- Wiring checked (see page. 8 of the Axijet IO&M)

Check system accessories (if supplied):

- Plenum fastened to roof curb/support
- Check plenum drain for plug or valve
- Check attachment of control actuators to dampers
- Fan isolators fastened to fan rails
- Isolation/bypass dampers in place & secured
- Check vibration isolators spring tension & clearance

Trial "bump":

- Turn on power just long enough to start assembly rotating
- Check drive alignment & tension (see page. 8 of the Axijet IO&M)
- Run unit up to speed
- Check rotation of the wheel, make sure it is the same as indicated by the arrow marked **Rotation**
- Correct any problems which may have been found. Perform check list again until operating properly

Check hardware:

- Setscrews attaching wheel hub to shaft (checked for tightness)
- Setscrews in drive sheaves or coupling (checked for tightness)
- Nuts holding guards/weather cover (checked for tightness)
- Bolts in taper-lock bushings (checked for tightness)
- Nuts on the inlet sleeve/cone (checked for tightness)
- Nuts & bolts holding the motor (checked for tightness)
- Grease line connections (checked for tightness)
- Nuts & bolts holding the fan bearings (checked for tightness)

Note: after one week of operation, check all nuts, bolts and setscrews and tighten if necessary.

Operational checks:

- Check for excessive vibration
- Check for unusual noise
- Check for squealing (improper belt alignment/tension)
- Check vibration isolator movement during operation
- Check for bearing noise
- Check if damper actuators/damper blades open & close

Note: if a problem is discovered, immediately shut the fan off. Lock out all electrical power and check for the cause of the trouble.

Check sequence of operation (if applicable):

- Cycling of fans (on/off)
- Check pressure maintenance

Comments (include problems & repairs):

Please indicate the name of 'party' who will be responsible for equipment maintenance from this point forward:

I have clearly communicated the maintenance requirements to that 'party':

Technician Signature: _____

Date: _____